

25X1A

29 September 1971

MEMORANDUM FOR THE RECORD

SUBJECT: Movable Shelving

25×1余

25X1A

25X1A

25X1A

1. On 28 September, I was contacted by RECD/OL, regarding further contact between (movable shelving contractor) and Apparently agreement has been reached between and the will receive \$8,000 for contract changes and will not be penalized for failure to adhere to schedule. In this connection, had sought \$23,000 as compensation for contract changes (a. additional concrete, b. pouring concrete, c. alignment of GFE shelving, d. correction of tracks).	25X1A 25X1A 25X1A 25X1A
2. proposed a new schedule for completion which has been passed to us through That schedule is:	25X1A
Completion of sections through #8 by 15 October 1971	
Completion through section 14 by 29 December 1971 (this will complete the first wing)	
Completion through section 22 by 7 April 1972 (this will complete the old wing and the job)	
Following discussions with on 29 September, I advised RECD/OL, that this schedule is acceptable to SSS.	25X1A 25X1A

CONFIDENTIAL